

Moosonee District School Area Board

School Renewal Investment Report

As of December 6, 2024

Renewal projects completed over the previous school year (2023-2024)

Renewal projects underway or planned (2024-2025)

School Name	Project Description	Start Date	Completion Date or Anticipated Date for Completion	Percent Complete
Moosonee Public School	Whole School Building Emergency Lighting – Replacement	02/23/2023	03/30/2023	100%
Moosonee Public School	Lower Roof Replacement on School Building	05/30/2023	08/30/2023	100%
Moosonee Public School	Schoolyard Drainage, Replace Fencing and Parking Lot Leveling	07/15/2023	08/20/2023	100%
Moosonee Public School	Exterior Door – Key Fob System Installation	08/15/2024	08/20/2024	100%
Moosonee Public School	Installation of Schoolyard Lighting	08/25/2023	09/01/2023	100%
Moosonee Public School	HVAC System Upgrade	05/30/2023	12/20/2024	95%
Moosonee Public School	Outside Play Structure and Rubberized Matting	07/15/2024	08/01/2024	100%
Moosonee Public School	New Public Address (PA) System Installed	08/15/2024	10/30/2024	100%
Moosonee Public School	New Inside and Outside School Building Camera System	08/07/2024	02/21/2025	0%